



INDIANA DEPARTMENT OF TRANSPORTATION

Greenfield District
32 South Broadway St.
Greenfield, IN 46140

855-463-6848
INDOT4U.com
INDOT@indot.in.gov

Eric Holcomb, Governor
Michael Smith, Commissioner

WEEKLY CONSTRUCTION STATUS REPORT

September 8, 2022

CONTRACT NUMBER: R-39293
PROJECT NUMBER: 1593231 and 1700939
PROJECT NAME: US 35 over Wildcat Creek
PROJECT LOCATION: Greentown, IN
CONTRACTOR: E & B Paving LLC

Construction Progress (9/4/2022 – 9/10/2022)

- + Project Number 1593231
 - 3D Construction removed pavement, concrete sidewalk, and excavated down to bottom of the subgrade treatment from west of Covalt St. to approximately 100 feet east of Covalt St.
 - 3D Construction excavated for driveway approaches.
 - 3D Construction installed subgrade treatment where the AT&T repair took place.
 - 3D Construction continued installing subgrade treatment between Indiana St. and Mill St.
 - 3D Construction started preparing for concrete sidewalk installation.
 - Slusser's Green Thumb installed sod from west of Hammer St. to east of Green St.

Anticipated Construction Activity (9/11/2022 – 9/17/2022)

- + Project Number 1593231
 - 3D Construction will continue installing stormwater structures, mainline and inlets from Mill St. to Covalt St.
 - 3D Construction will continue with pavement removal as storm water pipe is installed.
 - 3D Construction will continue installation of Subgrade Treatment between Mill St. and Hunt St.
 - 3D Construction will continue to prepare for concrete sidewalk installation.

Project Items of Interest

- + The Road Closed sign and barricades are at the west side of SR213(Maple Street). Look for the intersection of SR213 and SR35/22 to be a complete shutdown when work proceeds into the intersection. This will occur within the next 4 to 6 weeks. As a reminder, the public is to stay out of the construction zone for their own safety. That is why the signs are up.



INDIANA DEPARTMENT OF TRANSPORTATION

Greenfield District
32 South Broadway St.
Greenfield, IN 46140

855-463-6848
INDOT4U.com
INDOT@indot.in.gov

Eric Holcomb, Governor
Michael Smith, Commissioner

Construction Project Photos

- + Sod installation looking west from N. Green Street.



- + Sod installation looking east from N. Green St.

