



INDIANA DEPARTMENT OF TRANSPORTATION

Greenfield District
32 South Broadway St.
Greenfield, IN 46140

855-463-6848
INDOT4U.com
INDOT@indot.in.gov

Eric Holcomb, Governor
Michael Smith, Commissioner

WEEKLY CONSTRUCTION STATUS REPORT

November 4, 2022

CONTRACT NUMBER: R-39293
PROJECT NUMBER: 1593231 and 1700939
PROJECT NAME: US 35 over Wildcat Creek
PROJECT LOCATION: Greentown, IN
CONTRACTOR: E & B Paving LLC

Construction Progress (10/30/2022 – 11/5/2022)

- + Project Number 1593231
 - 3D Construction continued backfilling and grading between back of concrete curbs and sidewalks between Mill Street and Covalt Street.
 - 3D Construction continued fine grading the subgrade treatment for driveway approaches.
 - 3D Construction is fine grading for sidewalks between Mill Street and State Road 213.
 - E&B Paving is continuing with installing concrete driveway approaches between Mill Street and State Road 213.
 - E&B Paving is forming for sidewalks between Mill Street and State Road 213.

Anticipated Construction Activity (11/6/2022 – 11/12/2022)

- + Project Number 1593231
 - 3D Construction will continue grading between the curb and sidewalks.
 - 3D Construction will continue prepping the subgrade treatment for the driveway approaches.
 - E&B Paving will continue installing concrete driveway approaches.
 - E&B Paving will install concrete sidewalks.
 - E&B Paving will install the asphalt surface material from Harrison Street to east of State Road 213.
 - E&B Paving will install the HMA for Approaches from Mill Street to State Road 213.

Project Items of Interest

- + STATE ROAD 213 AND STATE ROAD 35/22 IS AT A COMPLETE SHUT DOWN. Meridian Street will be shut down while the asphalt surface material is installed. Meridian Street will reopen as soon as possible after the asphalt surface material is installed.



INDIANA DEPARTMENT OF TRANSPORTATION

Greenfield District
32 South Broadway St.
Greenfield, IN 46140

855-463-6848
INDOT4U.com
INDOT@indot.in.gov

Eric Holcomb, Governor
Michael Smith, Commissioner

Construction Project Photos

- + Form work for PCCP Approaches. Ready for concrete.



- + Forming for concrete sidewalks.

